# APPENDIX M

# FIRE LOG

# St. Francis Hospital
## Fire Related Incidents

# 2002

| Date | Time | Code | Cause of Alarm and Location | Did Fire Department Respond? |
|---|---|---|---|---|
| 1-15-02 | 9:28 a.m. | 4-2-1 | Robert Vizza – 1st Floor – South<br>False alarm – pull box activated | **Yes** |
| 2-1-02 | 5:40 p.m. | 3-1-1 | West Wing – General Stores<br>False alarm | |
| 3-9-02 | 1:50 p.m. | 2-1-1 | Radiology – North Wing<br>Defective smoke head | **Yes** |
| 3-31-02 | 10:20 p.m. | 2-3-4 | West Wing – RICU Area<br>Alarm system failure | **Yes** |
| 4-11-02 | 7:02 a.m. | 5-2 | Day Op<br>False alarm – steam from sterilizer | **Yes** |
| 4-14-02 | 11:50 p.m. | 2-3-4 | West Wing – RICU Area<br>Defective smoke head | **Yes** |
| 4-25-02 | 5:20 p.m.<br>6:48 p.m. | 3-1-1 | General Stores<br>Accidentally set off by Environmental Services while they were dusting | |
| 5-14-02 | 6:36 p.m. | 3-1-1 | General Stores<br>Alarm system failure – Defective smoke head | **Yes** |
| 5-24-02 | 12:15 a.m. | 2-2-1 | Microwave fire<br>K1 Staff Lounge | **Yes** |
| 6-4-02 | | 1-2-4 | Lobby<br>False alarm – dust | |
| 6-30-02 | 2:52 p.m. | 4-1-1 | Robert Vizza Doctors Suite<br>False alarm | |
| 7-10-02 | 10:48 a.m. | 4-1-1 | Robert Vizza Doctors Suite<br>False alarm – dust | |
| 7-19-02 | 9:07 a.m. | 2-2-6 | Generator Plant<br>False alarm due to Construction | |
| 8-2-02 | 4:05 p.m. | 1-4-2 | ICU Center Core Corridor Area<br>Dust is smoke head | **Yes** |
| 8-20-02 | 6:50 a.m. | 5-2 | Day Op<br>Steam from autoclave | **Yes** |
| 8-30-02 | 11:30 a.m. | 2-2-4 | MA2 Pantry<br>Defective smoke head | **Yes** |
| 9-28-02 | 5:00 a.m. | 5-2 | Day Op<br>False alarm | **Yes** |
| 9-29-02 | 3:45 a.m. | 4-3-1 | Robert Vizza<br>Defective smoke head in copy room | **Yes** |
| 10-16-02 | 12:45 p.m. | 2-4-3 | South Wing (Cath Lab)<br>False alarm – water flow | **Yes** |
| 12-14-02 | 6:24 a.m. | 1-4-2 | ICU Center Core<br>Dust in smoke head | |
| 12-19-02 | 9:58 a.m. | 1-5-3 | Level 3 – Parking Garage<br>Dust is smoke head | **Yes** |

# St. Francis Hospital
## Fire Related Incidents

# 2003

| Date | Time | Code | Cause of Alarm and Location | Did Fire Department Respond? |
|---|---|---|---|---|
| 1-29-03 | 11:00 a.m. | 1-5-5 | East Garage Level 5 - false alarm – set off by use of grinder<br>Trucks did not roll | Yes |
| 2-1-03 | 11:25 p.m. | 8-2 | St. Joseph's Building - sprinkler alarm – pouring water set off flow switch | Yes |
| 2-2-03 | 7:45 a.m. | 8-2 | St. Joseph's Building – flow switch alarm while repairing<br>Trucks did not roll – only the chief responded | Yes – Chief Only – No Trucks |
| 2-20-03 | 9:30 a.m. | 1-5-3 | East Garage Level 3 - faulty base on smoke head – closet outside Stair W – Level 3 | Yes |
| 2-19-03 | 5:00 p.m. | 2-1-2 | Hallway by Laboratory<br>Multiple alarms – this alarm was pulled during a test | |
| 2-21-03 | 8:15 a.m. | 3-1-1 | West Wing / General Stores – lower level – false alarm<br>Dust from construction | Yes |
| 2-26-03 | 5:13 a.m. | 2-2 | Ground Bridge to MA2<br>Dust in smoke head | Yes |
| 4-22-03 | 5:20 a.m. | 1-1-7 | Casey Pavilion Basement<br>Faulty duct detector | Yes |
| 5-14-03 | 11:53 a.m. | 5-3-2 | MA3 Water Flow Alarm<br>Trucks did not roll – off line | |
| 5-20-03 | 8:30 a.m. | 5-3-2 | MA3 Water Flow Alarm – Simplex problem<br>Trucks did not roll – off line | |
| 6-4-03 | 8:14 a.m. | 1-5-1 | Stairwell X East Parking Garage<br>Contractor using wet saw in stairwell set off smoke head | |
| 6-4-03 | 10:41 a.m. | 1-6-1 | Stairwell Standpipe – Parking Garage<br>Contractor used water from standpipe which caused the standpipe to charge with water and alarm<br>Trucks did not roll | Yes |
| 6-22-03 | 11:05 a.m. | 5-2-1 | MA2<br>Faulty duct detector | Yes |
| 7-10-03 | 10:00 a.m. | 5-2 | Day Op<br>Visitor pulled alarm accidentally | Yes |
| 7-15-03 | 2:25 p.m. | 4-2-3 | Main Chapel<br>False alarm due to fumes from Plant Operations Groundskeeper | Yes |
| 8-6-03 | 1:53 a.m. | 1-2-1 | PAT / Admitting<br>Defective smoke head | Yes |
| 8-24-03 | 10:24 p.m. | 5-1-1 | Linen Boiler Room – 1st Floor<br>Linen sheets caught on pull box | Yes |